

Email Updates

We received additional information after the update was sent out, the added information is red.

Howard Avenue and Independence Street:

Construction crews will be working on Saturday, September 8th from 7 am to 5 pm. They will be finishing sanitary sewer on Howard Ave. Thank you for your patience and understanding as we work to keep the project on-schedule!

Week of September 10th Schedule*-

Monday - Friday (September 10-14) - The contract will working on watermain on Howard Ave. They are
going to start at Main St. E. and work their way toward Drake similar to the sanitary sewer. They also
anticipate they will be testing the new watermain.

Parkview Road and Maple Ridge Drive:

Mediacom will be relocating their cable line on the east side of Parkview Road on Tuesday, September 11 or Wednesday, September 12. This work will take a day to complete.

Please keep locate flags in until after the work is complete. Mediacom will let you know when you can remove the flags.

Construction Contacts:

For any non-emergency type questions or concerns, please feel free to contact City Engineering staff using the information below.

Tanner Bakke, Construction Supervisor - 320-267-4537

Dan Boyum, City Engineer - 651-604-4829

City of Maple Plain 5050 Independence St. PO Box 97 Maple Plain, MN 55359 763-479-0515 www.mapleplain.com

^{*}Tuesday rain pushed project work back this past week.

